Bharat Heavy Electricals Limited (A Govt.of India Undertaking)

High Pressure Boiler Plant, Tiruchirappalli 620 014, India

MAINTENANCE & SERVICES DEPARTMENT) **2**: (0431) 2575380 Fax: (0431) 2521416

e-mail:esalai@bheltry.co.in



E.S.SALAIKUBERAN

Sr.Dy.General Manager

Date: 17.08.2010

CONTRACTOR COMPLETION REPORT

Details of works executed by

: M/s. Lakshmi Electrical Works.

: 103/8-1, Buddhar Street, S.K.M.Building,

: Thuvakudimalai,

: Tiruchirappalli - 620 022.

SI.	Description	Remarks
No		
01.	Name of work with brief particulars	Erection & Commissioning of 750 KVA & 1000 KVA Compact Substation.
02.	Contract Agreement No. and Date	8300005209 Dated 09.01.2009.
03.	Date of commencement	05.01.2009
04.	Schedule date of completion	31.01.2010
05.	Actual date of completion	31.01.2010
06.	Details of compensation levied for delay, if any	Nil
07.	Contract amount	Rs.18,82,500-00
08.	Gross amount of the work completed	Rs.21,03,375-00
09.	Name and address of the authority under whom work executed.	R.Purushothaman Dy.Manager / Maintenance & Services, Bharat Heavy Electricals Limited, Tiruchirappalli – 620 014.
10.	Whether the contractor employed qualified Engineer/Overseer during execution of work	Yes
11.1	Did the contractor go for arbitration	No
2	If yes amount of claim	Nil
3	Amount received	Nil

Sr.Dy.General Manager /M&S

E.S. SALAI KUBERASS Sr Dy General Menages

Regd.Office: BHEL House, Siri Fort, New Delhi - 110 049 620 014