

Ribo Industries Pvt Limited

'Juman Centre', Promenade Road Cantonment, Tiruchi - 620 001. INDIA

Phone : +91 431 2402-112 Email : contactus@ribo.in

CONTRACTOR COMPLETION / PERFORMANCE REPORT

Details of Works executed by

M/S Lakshmi Electrical Works,

Pu-1, Electrical & Electronic Indl. Estate,

Thuvakudy

: Tiruchirappalli-620015.

S! No	Description	Remarks
01.	Name of work with Brief Particulars	Installation of 11KV HT-Service MV Panel, Distribution Boards Lighting And Accessories & Supply of panels, Distribution Boards, & Electricals Accessories.
02.	Contract Agreement No. and Date	LOI/16& 17 Dt: 28.03.2012
03.	Date Of Commencement	28.03.2013
04	Schedule Date of Completion	15.07.2013
05.	Actual Date of Completion	15.07.2013
06	Details of Compensation Levied for Delay, if Any	Nil
07.	Contract Amount	69,37,018.00
08.	Gross Amount of the work Completed	69,37,018.00
09.	Name And Address of The Authority Under Whom Work Executed	Ribo Industries, Site: Mandaiyur - Factory
10.	Whether the Contractor Employed Qualified Engineer/ Overseer during Execution of work.	Yes
11.1	Did The Contractor go For Arbitration	No
112	If Yes Amount Of Claim	Nil
11.3	Amount Received	Nil

Place: Trichy.

Date: 28.02.2014.

Authorized Signatory

For Ribo Industries Pvt I to

Managing Director



